



NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC/BBMP/KRIDL/W.No.13/Pipe/2017-18

24.04.2017

TEST REPORT ON CHAIN LINK FENCING WIRE (8th Gauge)

Customer : **Asst. Executive Engineer**, Project Sub Division-1, Dasarahalli Zone, BBMP, Bangalore.

Agency : **Executive Engineer**, KRIDL, BBMP, Bangalore.

Name of work : Providing fencing to Balance portion of Mallasandra Quarry Sy No.33 in Ward No.13 Mallasandra Project subdivision, Dasarahalli zone, BBMP, Bangalore.

Samples ID : Samples Supplied By Agency

Sl.No	Description	Result
1	Diameter	4.15 mm
2	Internal Spacing	50 mm X 50 mm
3	Weight / Sq. Meter (1m x 1m)	4.495 Kg

The Results relate only to the items tested

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For Civil Experts Consultants

*Pass. W.K.
.. Asst. Project.*

[Signature]
Authorised Signatory

[Signature]

Asst. Executive Engineer

Project Sub Division-I

Dasarahalli Zone,

Bruhat Bangalore Mahanagara Palike



NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC/BBMP/KRIDL/W.No.13/Pipe/2017-18

24.04.2017

TEST REPORT ON STRUCTURAL STEEL

Customer : **Asst. Executive Engineer**, Project Sub Division-1, Dasarahalli Zone, BBMP, Bangalore.

Agency : **Executive Engineer**, KRIDL, BBMP, Bangalore.

Name of work : Providing fencing to Balance portion of Mallasandra Quarry Sy No.33 in Ward No.13 Mallasandra Project subdivision, Dasarahalli zone, BBMP, Bangalore.

Samples ID : Samples Supplied By Agency

Specimen Size : ISA-65X65X6mm (1m Length)

Sl.No	Description	Result
1	Thickness	6.15 mm
2	Width	65.0 mm
3	Weight / Meter	5.85 Kg

The Results relate only to the items tested

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For Civil Experts Consultants

Paul N.K.
- ABP project -

[Signature]
Authorised Signatory

[Signature]
Asst. Executive Engineer
Project Sub Division-1



NABL ACCREDITED AS PER ISO/IEC 17025:2005

Job No.: CECTC/BBMP/KRIDL/W.No.13/Pipe/2017-18

24.04.2017

TEST REPORT ON M.S PIPE (38mm Dia)

Customer : **Asst. Executive Engineer**, Project Sub Division-1, Dasarahalli Zone, BBMP, Bangalore.

Agency : **Executive Engineer**, KRIDL, BBMP, Bangalore.

Name of work : Providing fencing to Balance portion of Mallasandra Quarry Sy No.33 in Ward No.13 Mallasandra Project subdivision, Dasarahalli zone, BBMP, Bangalore.

Specimen Size : M.S Pipe 38mm Dia

PHYSICAL TEST

Sl.No	Description	Result
1	Thickness	2.15 mm
2	Inner Diameter	38.15 mm
3	Outer Diameter	42.45 mm
4	Weight / Meter	1.95 kg

The Results relate only to the items tested

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

For Civil Experts Consultants

Pass - N-10
Asst. Project

HC S

Authorized Signatory

Asst. Executive Engineer

Project Sub Division-I

Dasarahalli Zone